

~~SECRET~~

29 May 1986

MEMORANDUM FOR: Deputy Director for Administration

FROM:

Acting Director of Logistics

SUBJECT: Report of Significant Logistics Activities for
the Period Ending 28 May 1986 (U)1. Events of Major Interest That Have Occurred During the
Preceding Week:


a. On 27 May, a representative of the New Building Project Office, Office of Logistics (OL), briefed the current running of the Directorate of Science and Technology Career Development Course. The students will tour the new Headquarters Building site on 11 June.

* b. The Federal Highway Administration (FHWA) informed OL of the George Washington Memorial Parkway acceleration lane project status. As of 1 May, the FHWA implemented the \$500-a-day penalty clause in the contract which will continue until the contractor completes the grading, sodding, landscaping, and drainage ditching.

The contractor will resume work on the median strip barricade wall pending the delivery of materials scheduled for September.

~~SECRET~~


25X1




* g. OL reports that Phase I of the Counterterrorist Center Project, involving renovations in various offices in the 6F corridor, was completed on 22 May. Renovations for Phase II, 2G corridor, will start on 28 May and is scheduled for completion no later than 27 June. Renovations for Phase III, 6E corridor, will begin no later than 7 July and is scheduled for completion on or about 28 July.

25X1


25X1




25X1



25X1


* k. The new policy established for parking in the VIP lot at the Headquarters facility became effective 27 May. OL reports that the transition is proceeding smoothly, thanks to the cooperation of Agency employees. 


25X1

l. The completion of the first third of the South Parking Lot, previously scheduled to open on 27 May, was delayed because of rain, and because of the installation of concrete curbing on the south lot ring road which delayed the asphaltting. OL expects to complete the curbing by 29 May and the asphaltting shortly thereafter. Depending on the weather, the numbering, lettering, and striping of the parking spaces for the first third should be completed over the weekend of 31 May. This section of the lot is scheduled to reopen for parking on 2 June. 

25X1

25X1

* m. Printing and Photography Division (P&PD) personnel were visited by 3-M Company representatives to discuss their line of copy machines. The 3-M Company introduced a portable copier that may be of interest relative to the plain text processing equipment (PTPE) initiative. OL has requested additional information on this machine. 



25X1

25X1

* p. P&PD completed the art work for posters and accessories to accompany the upcoming "Donovan" exhibit. This project was reviewed and approved by the Office of Central Reference, Historical Intelligence Curator. [REDACTED]

25X1

25X1

q. OL received a requisition from the Office of Development and Engineering (OD&E) requesting procurement of a Television Graphic Advanced Paint System. This system is to be added to a special field office television studio in order to handle some very specific requirements for OD&E. An extensive market survey of 18 manufacturers was conducted by the special field office TV center engineers and the prices ranged from \$5,000 to \$360,000. The decision was justified by the TV center technical engineer and OD&E to procure a Quanta Corporation system which met all 11 of the critical technical specifications. This paint system will allow the existing video equipment to create brush shapes and a color palette in excess of 20,000 colors, expandability for including animation, as well as expansion of computer software aspects. OL requested and received a waiver of the Procurement Note 85, Revision 90 from the Director of Logistics on 9 May 1986. The procurement officer has placed the order in the amount of \$26,932 with Quanta Corporation and the paint system is due for delivery by 30 June. [REDACTED]

25X1

* s. Four offers were received by OL to a request in support of the systems integration for the counterterrorist program. Procurement Division personnel will be meeting the week of 27 May to review the proposals and recommend the selection of a successful offer by 4 June. The resultant award is anticipated at approximately \$3,375,000. [REDACTED]

Page Denied

25X1



2. Significant Events Anticipated During the Coming Week:

None

25X1

